

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE		PAGE OF PAGES 1 1	
2. AMENDMENT/MODIFICATION NO. 210		3. EFFECTIVE DATE 03/28/2012		4. REQUISITION/PURCHASE REQ. NO.	
5. PROJECT NO. (If applicable)		6. ISSUED BY Idaho Operations U.S. Department of Energy Idaho Operations 1955 Fremont Avenue Idaho Falls ID 83415		7. ADMINISTERED BY (If other than Item 6) Idaho Operations U.S. Department of Energy Idaho Operations 1955 Fremont Avenue MS 1221 Idaho Falls ID 83415	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) CH2M WG IDAHO LLC Attn: Michael D. Ebben 151 NORTH RIDGE AVENUE SUITE 150 IDAHO FALLS ID 834024039		9A. AMENDMENT OF SOLICITATION NO. (x)		9B. DATED (SEE ITEM 11)	
CODE 166527569 FACILITY CODE		10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC07-05ID14516		10B. DATED (SEE ITEM 13) 03/23/2005	

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers  is extended,  is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 9 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)  
See Schedule

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation data, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
X	D. OTHER (Specify type of modification and authority) Clause I.81 52.243-2 Changes - Cost Reimbursement (AUG 1987) & Alt I (APR 1984)

E. IMPORTANT: Contractor  is not,  is required to sign this document and return \_\_\_\_\_ 0 \_\_\_\_\_ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)


Tax ID Number: 05-0607601

DUNS Number: 166527569

This modification provides a scope, schedule, cost, and fee adjustment for the directed change for Waste Management Remote Handled-Transuranic (RH-TRU) waste processing operations conducted at the Idaho Nuclear Technology and Engineering Center (INTEC). Refer to the Continuation Pages incorporated as part of this modification.

Period of Performance: 03/23/2005 to 09/30/2012

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) Michael D. Ebben, Sr. Vice President & CFO		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Maria M. Mitchell	
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)		16C. DATE SIGNED 3/28/2012	
15C. UNITED STATES OF AMERICA		16C. DATE SIGNED 03/28/2012	
		16B.  (Signature of Contracting Officer)	

This modification provides a scope, schedule, cost, and fee adjustment for the directed change for Waste Management Remote Handled-Transuranic (RH-TRU) waste processing operations conducted at the Idaho Nuclear Technology and Engineering Center (INTEC). The following sections are modified:

**Section B.5.1 ARRA Items Not Included In Target Costs**

**Section B.5.1 is modified to include the following ARRA work in support of the Waste Management RH-TRU waste processing operations through Fiscal Year 2012:**

The funding for American Recovery and Reinvestment Act (ARRA) RH TRU work scope is \$61,105,000, including maximum \$6.5M fee, with a cost plus award fee structure (defined below). The performance period for this work will end September 30, 2012.

Contract Modification 136, Fee Related to Scope Completed, and its associated Table 1 is deleted in its entirety and replaced with the following:

The target RH-TRU scope includes the following activities:

- Complete repackaging and RCRA sampling (as necessary) of all Lot 3 waste.
- Complete repackaging of all Lot 5 waste.
- Develop, install, and operate an immersion testing capability in the CPP-666 hot cell.
- Use immersion testing to successfully repackage 7 ANL-E containers from Lot 2a.

Repackaging is defined as waste removed from the original containers and packaged into product drums and product drums removed from the hot cell so that they are ready for examination by real time radiography and assay by dose to curie method.

The Contractor may earn fee in the following manner, subject to completion of the work identified below:

**Total Fee Available: \$6,500,000**

Table 1 – Fee Schedule

Article	Work Scope	Fee Description	Available Fee
A	Complete INTEC-666 facility readiness to commence processing RH-TRU waste and INTEC-659 waste processing operations	\$1,750,000 (earned and paid)	\$1,750,000
B	Complete processing of up to 19.04 cubic meters of waste	\$13,275 for each 0.1 cubic meter of waste processed (earned and paid)	\$2,527,560
C	Complete RCRA sampling of all Lot 3 waste.	\$125,000	\$125,000
D	Complete repackaging of all Lot 5 waste.	\$968,000	\$968,000
E	Successfully develop and demonstrate a water immersion testing capability for Lot 2 waste in CPP-666	\$919,440	\$919,440

F	Complete repackaging of up to 7 ANL-E containers from Lot 2a using Immersion Testing.	\$30,000/container (1-7)	\$210,000
		<b>Total Available Fee:</b>	<b>\$6,500,000</b>

Refer to Attachment A – B.5.1 ARRA Table

**Section B.5 Items Not Included in Target Costs B.5 (rr)**

**Section B.5 is modified to add the following non-ARRA RH- TRU Waste for FY12:**

This RH-TRU scope will begin after all ARRA funding has been exhausted and includes the following activities:

- Complete 8 shipments of EM owned RH-TRU waste to WIPP.
- Use immersion testing to successfully repackage 9 ANL-E containers from Lot 2a.

Repackaging is defined as waste removed from the original containers and packaged into product drums and product drums removed from the hot cell so that they are ready for examination by real time radiography and assay by dose to curie method.

**Fixed Base Fee**

The direct cost plus escalation for this work is \$5,400,897, not including General and Administrative (G&A) costs or fee. The fixed base fee associated with this scope of work is 7.36% of the negotiated cost or \$397,506.

**Total Base Fee Available: \$397,506**

**Incentive Fee**

In addition to the fixed base fee, incentive fee will be available as stretch goals for the Contractor. After all B.5 RH-TRU work identified above has been completed, the Contractor may earn incentive fee as outlined in Table 2 below. In order to earn the incentive fee, work must be completed by September 30, 2012.

**Total Incentive Fee Available: \$650,000**

Table 2 – Incentive Fee Schedule

Article	Work Scope	Fee Description	Available Fee
G	Complete repackaging of up to 6 additional ANL-E containers from Lot 2a using Immersion Testing.	\$50,000/container (1-3) \$75,000/container (4-6)	\$375,000
H	Complete readiness activities for repackaging Lot 2b waste containers in CPP-666.	\$275,000	\$275,000
		<b>Total Available Incentive Fee:</b>	<b>\$650,000</b>

Refer to Attachment B – B.5 Table

**CONTRACTOR'S STATEMENT OF RELEASE:** In consideration of the modification agreed to herein as a change settled in accordance with contract Section I.81 52.243-2 Changes—Cost Reimbursement, the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances giving rise to the proposal for adjustment.